

96-122

DEPARTMENT: Public Works

By: Michael Edwards Phone: 966-5356  
Director

RECOMMENDED ACTION AND JUSTIFICATION: (Policy Item: Yes\_\_\_ No X)

Resolution approving Change Order 3 for Lake Don Pedro Sewer Rehabilitation, Public Works Project Number PW 91-05A, and authorizing the Public Works Director to execute the contract change order with Allison Sierra, Inc. Also authorizing the Public Works Director to execute additional change orders with Allison Sierra, Inc., not to exceed \$25,000, for corrections defined as a result of the Change Order 3 investigations.

The design for this project was prepared by Nolte and Associates. The engineer's estimate, also prepared by Nolte and Associates, was \$147,000. Bids of \$242,643 and \$247,101 were received on the bid opening date, September 22, 1995. On October 10, 1995, the Board rejected all bids, authorized the Public Works Director to seek informal bids not to exceed \$75,000.

Public Works separated the project into two parts and received a bid from Allison Sierra for Part A of \$47,964. This work, including two change orders, has been completed for a total of \$50,939. We did not receive any bids for Part B. We have subsequently negotiated with several contractors. The most advantageous proposal has been submitted by Allison Sierra, Inc. We have determined that the most efficient way to handle this is as a change order to Part A. Total authorized contract work to date, including this change order 3 and an additional maximum of \$25,000 will be \$88,527. County Counsel has advised that Board approval is required for Change Order 3 because the Part B package went out to bid and no bids were received.

**BACKGROUND AND HISTORY OF BOARD ACTIONS:**

On August 22, 1995, the Board approved plans and specifications for sewer rehabilitation and set a bid opening date for Friday, September 22. On October 10, 1995, all bids were rejected, and the Public Works Director was authorized to accomplish as much of the work as possible on an informal bid basis, not to exceed \$75,000.

**LIST ALTERNATIVES AND CONSEQUENCES OF NEGATIVE ACTION:**

- 1. No action will delay completion of this program. It is desirable to reduce I/I before the winter of 96/97.

COSTS:	( ) Not Applicable	
A.	Budgeted current FY	\$ 234,000
B.	Total anticipated costs	\$95,000
C.	Required additional funding	\$
D.	Internal transfers	\$

SOURCE:	( ) 4/5th Vote Required	
A.	Unanticipated revenues	\$
B.	Reserve for contingencies	\$
C.	Source description:	
Balance in Reserve Contingencies, if approved: \$		

**SPECIAL INSTRUCTIONS:**  
List the attachments and number the pages consecutively:

- 1. Change Order 3
- \_\_\_\_\_
- \_\_\_\_\_
- \_\_\_\_\_

**CLERK'S USE ONLY**

Res. No.: 96-122 Ord. No. \_\_\_\_\_  
Vote - Ayes: \_\_\_\_\_ Noes: \_\_\_\_\_  
Absent: \_\_\_\_\_ Abstained: \_\_\_\_\_  
 Approved  Denied  
 Minute Order Attached  No Action Necessary

The foregoing instrument is a correct copy of  
the original on file in this office.


Date: \_\_\_\_\_  
ATTEST: MARGIE WILLIAMS, Clerk of the Board  
County of Mariposa, State of California  
By: \_\_\_\_\_  
Deputy

**ADMINISTRATIVE OFFICER'S RECOMMENDATION:**

This item on agenda as:

- Recommended
- Not Recommended
- For Policy Determination
- Submitted with Comment
- Returned for Further Action

Comment: \_\_\_\_\_

A.O. Initials: 

MARIPOSA COUNTY BOARD OF SUPERVISORS

MINUTE ORDER

---

TO: MIKE EDWARDS, Public Works Director  
FROM: RHONDA SCHERF, Deputy Clerk of the Board *RS*  
SUBJECT: RESOLUTION NUMBER 96-122

---

THE BOARD OF SUPERVISORS OF MARIPOSA COUNTY, CALIFORNIA,  
ADOPTED THIS Order on April 2, 1996

**ACTION AND VOTE:**

B) Resolution Approving Change Order 3 for Lake Don Pedro Sewer Rehabilitation, Public Works Project Number 91-05A, and Authorize the Public Works Director to Execute said Contract Change Order with Allison Sierra, Inc.; and also Authorizing the Public Works Director to Execute Additional Change Orders with Allison Sierra, Inc., not to Exceed \$25,000, for Corrections Defined as a Result of the Change Order 3 Investigations

**BOARD ACTION:** Discussion was held with Mike Edwards. Dave Tucker/PWD-Senior Civil Engineer, provided input relative to the change order rates - they do not include administration costs; however, those costs are included in the total cost of the change order. Following discussion, (M)Parker, (S)Stewart, Res. 96-122 adopted/Ayes: Balmain, Stewart, Parker, Taber; Excused: Reilly.

cc: Jeff Green, County Counsel  
Ken Hawkins, Auditor  
File